

# TRANSMITTAL

TO: Tom Pridgen

RE: Updates for Website

FROM: Mike Davis

**Type of Update:**

New Criteria

Addendum

Lessons Learned


DATE: December 20, 2006

I am sending you  Attached  
 Under Separate Cover  
 Included


The following item(s) are for review and concurrence:

COPIES	DATE	No. of Sheets	DESCRIPTION
1	12/20	5	Lessons Learned from Design Errors or Omissions

**REMARKS:** The attached represents Lessons Learned from construction projects that have had repetitive problems or "big ticket" claims. These items will be added to the Design website under the Lessons Learned button.

Concurrence:   
Michael Davis, P.E., Senior Program Manager

12/20/06  
Date

Concurrence:   
Thomas Pridgen, P.E., Assistant Turnpike Design Engineer

12/20/2006  
Date

## **Maintenance of Traffic plans did not show attenuator barrels in front of temporary toll booths**

The MOT plans did not call for any attenuators in front of two temporary toll booths placed in front of permanent toll islands.

**Lessons Learned:** Temporary facilities need to be protected the same as permanent facilities and should be reflected as such in the plans.