



Turnpike Design Website



Change/Update Request

To (Assistant Design Engineer): Tom Pridden, P.E.

To (Design Manager): Mike Davis, P.E.

Date: 05/21/07 Request By: Mike Davis

Type of Update	Media
<input type="checkbox"/> New Criteria	<input checked="" type="checkbox"/> Website
<input type="checkbox"/> Addendum	<input type="checkbox"/> TPPPH*
<input checked="" type="checkbox"/> Lessons Learned	Attachments: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

* TPPPH Volume: TPPPH Chapter: TPPPH Section:

Description of Change/Update

Recommendation to add the attached Lessons Learned to the Design Website for Consultant use in future Design projects.

Concurrence

Date: 8-15-07

Design Manager: *[Signature]*

Date: 8-15-07

Assistant Design Engineer: *[Signature]*

Locating Landfills in Construction Plans

There was no reference in the plans that a landfill was located in the vicinity of the project. Therefore, the contractor was unaware that a dewatering permit was needed and that additional monitoring was needed to assure that the plumes had not migrated.

Lessons Learned: *Designers shall add a callout or note in the plans when a landfill is within either 1 mile of the project or within 1000' of a wetland within the project. Coordination of this effort should be done through Turnpike's Environmental Management Office and Turnpike Specifications Manager.*