

Incorrect dimensions and stationing

The bents were located on the plans at a certain station. The bridge plans depicted a length for the AASHTO girders. When the girders arrived on site and were lifted into place, they were too long. The distance called out on the stationing between the bents did not match the length shown on the bridge plans.