

TRANSMITTAL

TO: Tom Pridgen

RE: Updates for Website

FROM: Mike Davis

Type of Update:

New Criteria

Addendum

Lessons Learned


DATE: December 20, 2006

I am sending you Attached
 Under Separate Cover
 Included


The following item(s) are for review and concurrence:

COPIES	DATE	No. of Sheets	DESCRIPTION
1	12/20	5	Lessons Learned from Design Errors or Omissions

REMARKS: The attached represents Lessons Learned from construction projects that have had repetitive problems or "big ticket" claims. These items will be added to the Design website under the Lessons Learned button.

Concurrence: 
Michael Davis, P.E., Senior Program Manager

12/20/06
Date

Concurrence: 
Thomas Pridgen, P.E., Assistant Turnpike Design Engineer

12/20/2006
Date

Removal of solid stripe thermoplastic to install a temporary barrier wall not included in pay items

The Contractor was compensated for the removal of solid stripe thermoplastic which was required to install the temporary barrier wall.

Lessons Learned: Include the appropriate bid item in the quantities for the project.