



Turnpike Design Website



Change/Update Request

To (Assistant Design Engineer): Tom Pridgen, P.E.

To (Design Manager): Mike Davis, P.E.

Date: 05/21/07 Request By: Mike Davis

Type of Update	Media
<input type="checkbox"/> New Criteria	<input checked="" type="checkbox"/> Website
<input type="checkbox"/> Addendum	<input type="checkbox"/> TPPPH*
<input checked="" type="checkbox"/> Lessons Learned	Attachments: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

* TPPPH Volume: TPPPH Chapter: TPPPH Section:

Description of Change/Update

Recommendation to add the attached Lessons Learned to the Design Website for Consultant use in future Design projects.

Concurrence

Date: 8-15-07

Design Manager: *[Signature]*

Date: 8-15-07

Assistant Design Engineer: *[Signature]*

Railroad Coordination

On a recent construction project that crossed over railroad tracks the project had some delays due to the Railroad Crossing Guard only working on Friday, Saturday and Sunday. This work schedule affected the construction schedule and phasing and therefore the opening date.

Lessons Learned: For all projects that include railroads. verification of the railroad crossing guard's work hours should be done and shown in the plans for the contractor to be able include in his/her construction schedule and phasing.