

## **Conflicts between temporary structures and permanent structures**

A temporary MSE or sheet pile wall is in conflict with the installation of the permanent MSE wall. There seems to be a lack of understanding during the design phase on how the components of each permanent and temporary structure are placed and fit together. This includes conflicts with the straps for permanent MSE walls with a temporary sheet-piling wall that was placed as part of the phased construction.